



CITY OF ALBUQUERQUE

COMMISSIONING COMPLIANCE CHECKLIST

2018 IECC

As Adopted by the Albuquerque Uniform Administrative Code

Project Name

Project Address:

Commissioning Authority:

Commissioning Plan (Section C408.2.1)

Commissioning Plan was used during construction and includes all items required by Section C408.2.1

Preliminary Systems Adjusting and Balancing shall be completed per plans and specifications.

HVAC Equipment Functional Testing has been executed. If applicable, deferred and follow-up testing is scheduled to be provided on: _____.

HVAC Controls Functional Testing has been executed. If applicable, deferred and follow-up testing is scheduled to be provided on: _____.

Economizer Functional Testing has been executed. If applicable, deferred and follow-up testing is scheduled to be provided on: _____.

Lighting Controls Functional Testing has been executed. If applicable, deferred and follow-up testing is scheduled to be provided on: _____.

Service Water Heating System Functional Testing has been executed. If applicable, deferred and follow-up testing is scheduled to be provided on: _____.

Manual, record documents and training have been completed or scheduled.

Preliminary Commissioning Report shall be submitted to owner and includes all items required by Section C408.2.4.

I, the commissioning provider, do hereby certify that I am providing the owner or owner's representative with documentation as to the mechanical, service water heating and lighting systems commissioning in accordance with the 2018 IECC.

Signature of Commissioning Provider

Date

Signature of Building Owner/Owner's Representative

Date